OREGON CORNER RESTORATION FORM

E-3

Section _____ Township 4 N Range 26 E

County Morrow Date 6/30/86

CORNER DESIGNATION

1/4 6/7

___ Condition Report Only
X Not Found
___ Renewed
___ Unrecorded
___ Surveyed In
___ Referenced Out

Previous Renewals/Surveys, etc.

GLO Survey 1870, BLM resurvey 1937

Monument(s) & Accessories Found: (Condition and Source)

None

Monument Detail

T4N R26E
1/4 56/57
1986
PLS 933

Sketch

See Morrow County Surveyor
Drawing No. C-827-K

Monument Set (Procedures and Description)

Set 2 3/8" Brass Cap on 1 1/2" x 30" iron pipe below ground line 30" with magnet in pipe and 30" x 5/8" rebar with aluminum cap over Brass Cap

Steel fence post 1 foot North

New Accessories

None

Location & Comments

North of BPA right-of-way
near edge of crop circle

Compass Declination _____
Firm/Agency Krumbein Engineering Ltd
Address P.O. Box 1126
Pendleton, Oregon 97801
Party Chief J. Coppock
Notes _____
Witness _____

Surveyor's Seal

RECEIVED BY
Morrow County Surveyor
Date 7/28/86
Rec'd By MLD
No. 833-K