OREGON CORNER RESTORATION FORM

Section _____ Township 1 N Range 28 & 29 E

N-25

County Morrow Date 7/10/86

CORNER DESIGNATION

___ Condition Report Only
X Not Found
___ Renewed
___ Unrecorded
___ Surveyed In
___ Referenced Out

R 28 E R 29 E

S 13 | S 18

S 24 | S 19

Previous Renewals/Surveys, etc.

None since original GLO surveys

Monument(s) & Accessories Found: (Condition and Source)

Found rock mound in old fnece lind with old fence line to East. Also fit called distances North-South and West reasonably well.

Monument Detail

T1N
R28E R29E
S13 | S18
S24 | S19
1986
PLS 933

Sketch

See Morrow County Surveyor Drawing No. D-828-K

Monument Set (Procedures and Description)

Set 2 1/2" Brass Cap in ground 18" with raised rock mound

New Accessories

None

Location & Comments

Drive through fields of Rita Clark

Compass Declination

Firm/Agency Krumbein Engineering Ltd.

Address P.O. Box 1126 Pendleton, Oregon 97801

Party Chief B. Reynolds

Notes

Witness B. Kopp II

Surveyor's Seal

RECEIVED BY
Morrow County Surveyor
Date 7/28/86
Rec'd By MLD
No. 835-K